

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants



To,

Date: 16-01-2023

ASSISTANT EXECUTIVE ENGINEER

PROJECT SUB DIVISION

YELAHANKA ZONE

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of "PACKAGE NO-05 DEVELOPMENT OF ROADS AND DRAINS AT KASAGATTAPURA, VADERAHALLI, SHIVAKOTE, KACHOHALLI GRAMA PANCHAYATHI LIMITS AND SURROUNDING AREAS OF YELAHANKA ASSEMBLY CONSTITUENCY UNDER AMRUTHA NAGAROTHANA GRANTS"

- Ref:**
1. Work Order No: EE(Project)/Ynk Zone/WO/020/2022-23
 2. Job code: 003-23-000006

We are here with forwarding to Sri. K Gopireddy, No.03, 1st Cross, 1st Main, Ramachandrappa Layout, Veeranapalya, Arabic College Post, Bangalore-560045. Second & Part Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs.6,72,66,131/- (Rs. Six Crore Seventy Two Lakhs Sixty Six Thousand One Hundred and Thirty One Only). First and Part bill Rs. 4,88,35,280/- were previously submitted & the total bill amount submitted till date being Rs. 11,61,01,410/- Rs. Eleven Crore Sixty One Lakhs One Thousand Four Hundred and Ten Only).

Thanking you,

Yours faithfully,



For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

Asst. Executive Engineer

Project Division

#3, 7th Main Malleswaram, Bangalore - 560003

Telefax: 9180 23444801, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



NAME OF WORK:- "PACKAGE NO-05 Development of Roads and Drains at Kasagattapura, Vaderahalli, Shivakote, Kachohalli Grama Panchayathi Limits and Surrounding Areas of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants"

Name of Client : EXECUTIVE ENGINEER, PROJECT DIVISION, YELAHANKA ZONE, BBMP, BANGALORE

Contractor/ Agency: Sri. K Gopireddy, No.03, 1st Cross, 1st Main, Ramachandrappa Layout, Veeranapalya, Arabic College Post, Bangalore-560045

Total Cost : Rs.6,72,66,131/-

Date Of Inspection : 16-01-23

Status Of Bill : Second & Part Bill

In the Presence of :
a) Assistant Engineer Project division, Yelahanka Zone, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	Description of work	Comments/Observations
3	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenances required to complete the work. and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92



#3, 7th Main Maleswaram, Bangalore - 560003

Telefax: 9180 23444801, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



NAME OF WORK:- "PACKAGE NO-05 Development of Roads and Drains at Kasagattapura, Vaderahalli, Shivakote, Kachohalli Grama Panchayathi Limits and Surrounding Areas of Yelahanka Assembly Constituency Under Amrutha Nagrothana Grants"

Name of Client : EXECUTIVE ENGINEER, PROJECT DIVISION, YELAHANKA ZONE, BBMP, BANGALORE

Contractor/ Agency: Sri. K Gopireddy, No.03, 1st Cross, 1st Main, Ramachandrappa Layout, Veeranapalya, Arabie College Post, Bangalore-560045

Total Cost : Rs.6,72,66,131/-

Date Of Inspection : 16-01-23

Status Of Bill : Second & Part Bill

In the Presence of :
a) Assistant Engineer Project division, Yelahanka Zone, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	Description of work	Comments/Observations
3	Earth work excavation by manual means for drains, canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such similar works in all kinds of soils, as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter, excavated surface leveled and sides neatly dressed disposing off the excavated stuff or sorting & stacking the selected stuff for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools & other appurtenances required to complete the work. and directions of the Engineer in charge.	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92



#3, 7th Main Muleswaram, Bangalore - 560003

Telefax: 9180 23444801, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants



4	Providing and laying in position plain cement concrete Mix 1:3:6 (M10) for levelling course for all works in foundation. Using 40 mm nominal size graded crushed coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. M20 (The cost of steel reinforcement & formwork to be paid separately) and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
6	Supplying, Fitting and Placing TMT Fe550 bar Reinforcement in sub-structure complete as per Drawing and Technical Specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
8	Providing and Fixing pre cast covering Slab 100mm thick made out of CC, Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete as per Engineer incharge. (Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory
9	Providing and Fixing pre cast covering Slab 230mm thick made out of CC, Jelly 20mm Down Size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete as per Engineer incharge. (Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Project Division
Vijayapura Zone

#3, 7th Main Malleswaram, Bangalore - 560003

Telefax: 9180 2344433, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants



10	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m height. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed with super plasticisers, laid in layers, well compacted using needle vibrators, providing weep holes wherever necessary, including all lead & lifts, cost of all materials of quality, confirming to the requirements of relevant IS codes, labour, Usage charges of machinery, curing and all other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork to be paid separately) Mix 1:2:4 (M15) Using 20 mm nominal size graded crushed coarse aggregates and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
11	Providing and fixing pre cast solid cement concrete Kerb Stones made out of M20 with top and bottom width 114 and 165mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading, unloading, lead and lift transportation etc., complete as directed by the Engineer in charge of the work (from finish concrete and no painting to be done) (Data Rate)	Work done upto the Billed Quantity and the Quality is satisfactory
12	Painting Two Coats on New Concrete Surfaces Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
14	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of soils & upto depth not exceeding 300mm as per drawing and technical specifications, including setting out, shoring, strutting, barricading, caution lights, removal of stumps and other deleterious matter including dressing of excavated surfaces, disposing off or levelling the excavated earth or sorting & stacking the selected earth for reuse in a radius of 50 m and lift upto 1.5 m including cost of labour, tools, usage of machinery & other appurtenances required to complete the work. In all kinds of soils upto 300 mm depth and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Asst. Executive Engineer
Project Division

#3, 7th Main Malleswaram, Bangalore - 560003

Telefax: 9180 23444801, Mobile: 91 99729215292

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



17	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of mixed Material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the desired density, complete as per clause 401 (For Grading -V Material) and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
18	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in layers not exceeding 150 mm thickness, well compacted using plate vibrators, including all lead & lifts, cost of all materials of quality, labour, Usage charges of machineries, curing, and all the other appurtenances required to complete the work as per technical specifications. (The cost of steel reinforcement & formwork shall be paid separately) Mix 1:4:8(M5) Using 40 mm nominal size graded crushed coarse aggregates and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
19	Providing and constructing un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base, with 43 grade cement or any other type as per Clause 1501.2.2 M30 (Grade), coarse and fine aggregates conforming to IS:383, maximum size of coarse aggregate not exceeding 25 mm, mixed in a concrete mixer of not less than 0.2 cum capacity and appropriate weigh batcher using approved mix design, laid in approved fixed side formwork (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the formwork as per drawing), spreading the concrete with shovels, rakes, compacted using needle, screed and plate vibrators and finished in continuous operation including construction joints, , primer, sealant , curing of concrete slabs for 14- days, and water finishing to lines and grade as per drawing and technical specification clause 1501 with all lead, lifts, loading & unloading charges, cost and conveyance of all materials, labour, equipments etc., complete as per the directions of the Engineer-in-charge of the work.	Work done upto the Billed Quantity and the Quality is satisfactory

Chandru
AC

Rudra
Asst. Executive Engineer
Project Division

#3, 7th Main Malleswaram Bangalore - 560003
Telefax: 9180-23444801 Bangalore-92 919972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



20	Cutting transverse contraction joints 3 to 4 mm wide and depth 60mm in concrete slab using concrete cutting machine with diamond studded saw within 48 hours of casting of bay / slab etc. complete including subsequent widening of the groove 8 to 10 mm. wide at top having depth of 15 mm. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
21	Providing to contraction joints polysuphide sealent (Pouring grade) confirming to BS : 5212 - 1989 into sawed groove widened at top for sealent reservoir of specified size and shape as per detailed drawing including fixing Polyethylene foam backer rod of required diameter (approx. 25% larger than the initial 3 mm.to 4 mm. joint) overlaid with bond breaking tape as per detailed drawing. Item includes cleaning the joints with water jet / air compressor and allowing joint to become thoroughly dry before sealent is applied and applying primer. (A) Contraction and longitudinal joints (15 mm. deep x 8mm.wide). and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
22	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum..(Tipper 5.5 m3) and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
23	Cost of Haulage Excluding Loading and Unloading Taking output 10 t load and lead 10 km = 100 t.km and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

Chandru
AE

Rudra
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

AK



#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in